

WELLESLEY HIGH SCHOOL BUILDING PROJECT

SCHEDULE

The following table provides the major milestones for the project schedule. All progress is pending necessary approvals.

MILESTONE	TARGET DATE
MSBA Board Approval of Funding Agreement	September 29 2008
Schematic Design Estimate	September 2008
Town Meeting	October 20 2008
Ballot Vote	December 9 2008
PSI (Project of Significant Impact) Decision	June 2009
Site Plan Review Decision	June 2009
Design Review	February 2009
Interim Faculty and Staff Parking Plans commence	September 2009
Site Preparations	Fall 2009/Winter 2010
Final Contract Documents	December 2009
General Bids Due	February 2010
Construction Begins	March 2010
Construction Substantial Completion	December 2012
Staff and Students Move In	January 2013
Site Work and Demolition Substantial Completion	September 2013